

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
FOR THE 3rd QUARTER , CY 2020**

Municipality of LOON

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% Completion	Total Cost Incurred to Date		
Construction of School Clinic	Pondol	1,200,000.00	June 01, 2017	August 31, 2017	100%	1,173,962.87		completed
Concreting of FMR	Canhangdon Occ.	750,000.00	August 31, 2015	September 30, 2017	100%	675,771.79		completed
	Tontonan	750,000.00	July 15, 2017	August 30, 2017	100%	599,989.28		completed
	Bagacay Kawayan	750,000.00	May 01, 2017	June 30, 2017	100%	700,982.69		completed
	Lintuan	750,000.00	April 01, 2017	May 15, 2017	100%	731,016.98		completed
Construction/Rehab of Barangay WS	Bagacay Kawayan	86,164.00	August 01, 2017	October 30, 2017	100%	1,251,260.34		completed
	Genomoan	192,418.00	August 01, 2017	October 30, 2017	100%			completed
	Bongco	86,164.00	August 01, 2017	October 30, 2017	100%			completed
	Candaigan	304,382.00	August 01, 2017	October 30, 2017	100%			completed
	Bagacay Saong	200,450.00	August 01, 2017	October 30, 2017	100%			completed
Station	Pananquilon	571,565.00	February 01, 2017	April 30, 2017	100%			completed
Seaweeds Production	Loon	400,000.00	February 01, 2016	April 30, 2017	100%	338,415.00		project was terminated
Fish Attracting Device	Loon	500,000.00	August 01, 2019	October 01, 2019	100%	497,364.00		completed
Construction of Cabilao Island WWS	Talisay	8,000,000.00	August 01, 2018	January 01, 2019	100%	8,000,000.00		completed
Upgrading of Loon Waterworks System	District 1 Barangays	1,850,000.00	01 March, 2016	September 01, 2016	100%	1,725,244.97		completed
Reconstruction of Municipal Library	Moto Sur	2,000,000.00	February 27, 2015	July 03, 2015	100%	1,259,879.22		completed
Reconstruction of Badbad Occ. Brgy. Hall		1,387,523.97	February 27, 2015	July 03, 2015	100%	1,060,098.65		completed
Reconstruction of Badbad Or. Brgy. Hall		1,387,523.97	February 27, 2015	July 03, 2015	100%	868,422.37		completed
Reconstruction of Bahi Brgy. Hall		1,387,523.97	February 18, 2015	June 22, 2015	100%	1,282,183.23		completed
Reconstruction of Candaigan Brgy. Hall		1,387,523.97	February 25, 2015	June 30, 2015	100%	942,502.71		completed
Reconstruction of Canmaag Brgy. Hall		1,387,523.97	February 25, 2015	June 30, 2015	100%	1,216,184.75		completed
Reconstruction of Cant. Baslay Brgy. Hall		1,387,523.97	February 25, 2015	June 30, 2015	100%	1,082,640.93		completed
Reconstruction of Cantomocad Brgy. Hall		1,387,523.97	February 18, 2015	June 22, 2015	100%	1,275,419.37		completed
Reconstruction of Genomoan Brgy. Hall		1,387,523.97	February 25, 2015	June 30, 2015	100%	1,185,313.25		completed
Reconstruction of Pananquilon Brgy. Hall		1,387,523.97	February 18, 2015	June 22, 2015	100%	1,316,374.10		completed
Reconstruction of Tubodacu Brgy. Hall		1,387,523.97	February 27, 2015	July 03, 2015	100%	1,162,621.53		completed
Reconstruction of Tubuan Brgy. Hall		1,387,523.97	February 27, 2015	July 03, 2015	100%	1,090,074.50		completed

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% Completion	Total Cost Incurred to Date		
Reconstruction of Ubayon Brgy. Hall		1,387,523.97	February 18, 2015	June 22, 2015	100%	1,331,133.48		completed
Rehabilitation of Barangay Hall	Biasong	239,282.25	June 30, 2015	September 30, 2015	100%	215,324.96		completed
	Tiwi	83,703.77	June 22, 2015	September 22, 2015	100%	61,691.34		completed
Reconstruction of Calayugan Sur Brgy Hall	Calayugan Sur	1,387,523.97	June 30, 2015	September 30, 2015	100%	1,099,697.19		completed
Rehabilitation of Barangay Hall	Moto Norte	307,146.20	June 22, 2015	September 22, 2015	100%	241,389.13		completed
	Lintuan	279,703.21	June 30, 2015	September 30, 2015	100%	246,640.05		completed
	Cogon Norte	240,074.95	June 22, 2015	September 22, 2015	100%	207,820.17		completed
	Mocpoc Sur	624,043.62	June 30, 2015	September 30, 2015	100%	577,866.43		completed
	Bagacay Katipuhan	310,498.71	June 30, 2015	September 30, 2015	100%	252,182.20		completed
Rehabilitation of Barangay Hall	Tontonan	112,813.05	June 22, 2015	September 22, 2015	100%	92,727.18		completed
	Bagacay Kawayan	152,869.60	June 30, 2015	September 30, 2015	100%	137,520.84		completed
	Canhangdon Occ	310,605.50	June 30, 2015	September 30, 2015	100%	279,000.80		completed
	Basac	1,017,493.49	June 22, 2015	September 22, 2015	100%	753,804.77		completed
	Mocpoc Norte	252,274.20	June 30, 2015	September 30, 2015	100%	227,041.87		completed
	Canigaan	311,913.79	June 30, 2015	September 30, 2015	100%	280,659.88		completed
	Basdacu	311,913.79	June 22, 2015	September 22, 2015	100%	255,088.47		completed
	Nueva Vida	208,504.65	June 30, 2015	September 30, 2015	100%	195,309.19		completed
	Tan-awan	294,888.88	June 22, 2015	September 22, 2015	100%	237,679.58		completed
	Cabug	292,130.60	June 22, 2015	September 22, 2015	100%	240,615.64		completed
	Basdio	113,979.22	June 30, 2015	September 30, 2015	100%	87,001.15		completed
Rehabilitation of Sr. Citizen Building	Moto Sur	640,000.00	June 30, 2015	September 30, 2015	100%	594,315.04		completed
Reconstruction of Loon Municipal Hall	Cogon Norte	60,000,000.00	June 6, 2015	July 6, 2016	100%	47,921,823.45		completed

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% Completion	Total Cost Incurred to Date		
Fish Processing Facility cum Seed Capital	Loon	500,000.00			0%			ongoing revision of POW
Construction of Bohol Peace Park Phase 1	Canhangdon Occ	500,000.00	1-Oct-18	1-Jan-19	100%	497,880.00		completed
Local Access Road - Catagbacan Satellite Market	Catagbacan Sur	1,000,000.00	18-Aug-18	20-Oct-18	100%	995,000.00		completed
Construction of Various FMR(PCF funds)	Pig-ot, Cabadug, Cal Norte & Biasong	3,000,000.00	March 10, 2016	June 30, 2016	99%	2,625,515.71		completed
Local Access Road - Cogon Sur	Cogon Sur	1,000,000.00	18-Aug-18	20-Oct-18	100%	995,000.00		completed
Local Access Road - Cabilao Island	Cabacungan	1,000,000.00	11-Apr-18	10-Jun-18	100%	999,000.00		completed
Local Access Road - Nagtuang-Bongco-Cansubayon	Nagtuang	4,000,000.00	3-Jan-18	4-Jun-18	100%	3,990,000.00		completed
Local Access Road - Canmaag	Canmaag	1,000,000.00	3-Jan-18	5-Mar-18	100%	995,000.00		completed
Local Access Road - Cantam-is Bago-Canhangdon Oriental FMR	Cantam-is Bago	1,000,000.00	3-Jan-18	5-Mar-18	100%	998,998.88		completed
Local Access Road - Agsoso-Badbad	Agsoso-Badbad	3,222,000.00	27-Jul-19	28-Dec-19	100%	3,198,794.24		completed
Local Access Road - Cabug	Cabug	1,000,000.00	3-Jan-18	5-Mar-18	100%	999,000.00		completed
Upgrading of Loon Waterworks System-Sandingan Island -(Salintubig)		4,000,000.00	1-Oct-19	1-Feb-19	100%	3,403,410.83		completed
Barangay Water System Maintenance & Operation	Loon	134,000.00	1-Oct-17	1-Nov-17	100%	100,857.00		completed
Rehabilitation of Loon Waterwork System	Loon	7,930,000.00	August 17, 2015	February 17, 2016	100%	7,033,876.63		completed
Potable Water Supply - Pananquilon Reservoir	Reservoir	1,500,000.00	1-Oct-18	3-Jan-19	100%	-		completed
Potable Water Supply -Catagbacan Handig - Pondol	Pondol	1,500,000.00	1-Oct-18	3-Jan-19	100%	1,499,850.00		completed

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% Completion	Total Cost Incurred to Date		
Potable Water Supply System - Cantaongon	Cantaongon	1,000,000.00	5-Sep-19	4-Dec-19	96.20%		1	ongoing
Potable Water Supply System - Sandingan Is	Sandingan Is	1,000,000.00	27-Mar-19	27-Jun-19	100%	860,217.77		completed
Potable Water Supply System - Campatud	Campatud	600,000.00	28-Mar-19	28-Jun-19	100%	507,603.45		completed
Potable Water Supply System - Catagbacan Sur & Norte	Catagbacan Sur & Norte	1,820,951.00	28-Mar-19	28-Jun-19	100%	1,760,671.38		completed
Potable Water Supply System - Song-on	Song-on	200,500.00	27-Mar-19	12-May-19	100%	196,814.52		completed
Potable Water Supply System - Taytay	Taytay	200,500.00	27-Mar-19	12-May-19	100%	196,814.55		completed
Construction of Trading Center-Catagbacan	Catagbacan	750,000.00	24-Sep-19	25-Nov-19	100%	750,000.00		completed
<i>Organic Fertilizer Production</i>	<i>Production</i>	<i>294,000.00</i>			<i>50%</i>			<i>ongoing</i>
<i>Draft Animals</i>	<i>Animals</i>	<i>300,000.00</i>			<i>0%</i>			<i>Addendum MOA not yet provided by DA</i>
<i>Fruits for Our Future Projects</i>	<i>Projects</i>	<i>1,000,000.00</i>			<i>0%</i>			<i>Addendum MOA not yet provided by DA</i>
<i>Native Chicken Production</i>	<i>Production</i>	<i>300,000.00</i>			<i>0%</i>			<i>for award (negotiation)</i>
<i>Organically-grown Vegetable Production</i>	<i>Production</i>	<i>300,000.00</i>			<i>100%</i>	<i>17,500.00</i>		<i>completed</i>
<i>Goat Dispersal</i>	<i>Dispersal</i>	<i>625,000.00</i>			<i>0%</i>			<i>Addendum MOA not yet provided by DA</i>
Community Irrigation/Rainwater Collector	Collector	250,000.00	15-Jul-19	15-Aug-19	100%	239,880.00		completed
Completion of Badbad BHS	Badbad Oriental	950,400.00	25-Sep-19	10-Dec-19	100%	950,400.00		completed
Completion of Nagtuang BHS	Nagtuang	950,400.00	25-Sep-19	10-Dec-19	100%	950,400.00		completed
Completion of Tangnan BHS	Tangnan	950,400.00	27-Mar-19	12-Jun-19	100%	950,400.00		completed
Completion of Cantaongon BHS	Cantaongon	950,400.00	27-Mar-19	12-Jun-19	100%	950,400.00		completed
Completion of Cansubayon BHS	Cansubayon	950,400.00	28-Mar-19	13-Jun-19	100%	950,400.00		completed
Completion of Cambaquiz BHS	Cambaquiz	594,000.00	25-Sep-19	10-Dec-19	5%	-		temporarily suspended
Completion of Pananquilon BHS	Pananquilon	950,400.00	25-Sep-19	10-Dec-19	100%	950,400.00		completed
Completion of Sondol BHS	Sondol	1,056,786.37	28-Mar-19	15-Jun-19	100%	1,038,922.70		completed
Completion of Calayugan BHS	Calayugan	950,400.00	25-Sep-19	10-Dec-19	100%	950,400.00		completed
Construction of Buntis Lounge	Moto Sur	1,080,000.00	1-Oct-19	30-Nov-19	100%	1,080,000.00		completed
Local Access Road-Bagacay Kawayan	Bagacay Kawayan	5,489,000.00	2-Apr-20	31-Jul-20	49%		1	ongoing

PREPARED BY:

Handwritten signature of Alan L. Relator, consisting of stylized initials 'A' and 'M'.

ALAN L. RELATOR
MPDC

APPROVED BY:

Handwritten signature of Elvi Peter L. Relampagos, featuring a vertical line with a horizontal stroke and a diagonal flourish.

ELVI PETER L. RELAMPAGOS
Municipal Mayor