

**20% COMPONENT OF THE IRA UTILIZATION (CY 2020)**

as of September 30, 2020

Municipality of Loon

PROGRAM/PROJECT/ACTIVITY DESCRIPTION	LOCATION	TOTAL COST	Project Status		No. of Extension, if any	REMARKS
			% of Completion (Physical Accomplishment)	Total Cost Incurred to Date(amount disbursed)		
Landscapping of Municipal Hall Complex	Cogon Norte	500,000.00	0%			scheduled for bidding
Water Source Development	Cogon Norte	3,800,000.00	0%			scheduled for bidding
Concreting of Road/Parking Area at Mercado de Loon	Cogon Norte	1,500,000.00	100%			completed
Construction of MPB ( Taboan & Tubaan ) -MDL	Cogon Norte	5,000,000.00	15%			ongoing
Completion of Slaughterhouse Building	Basac	3,500,000.00	0%			ongoing DED / POW preparation
Purchase of Backhoe with Breaker		9,260,000.00	0%			-
Rehabilitation / Concreting of Mocpoc - Cemetery Road	Mocpoc Norte	500,000.00	0%			ongoing
Purchase of Generator Sets		1,700,000.00	0%			scheduled for bidding
Construction / Completion / Rehabilitation of MPB-Ubojan	Ubojan	150,000.00	100%	150,000.00		completed
Construction / Completion / Rehabilitation of MPB-Napo	Napo	150,000.00	0%			ongoing
Construction / Completion / Rehabilitation of MPB - Mocpoc Norte	Mocpoc Norte	340,000.00	10%			ongoing
Construction / Completion / Rehabilitation of MPB - Canhangdon Oriental	Canhangdon Oriental	500,000.00	0%			for downloading
Construction / Completion / Rehabilitation of MPB - Calayugan Sur	Calayugan Sur	500,000.00	60%			ongoing
<b>TOTAL</b>		<b>27,400,000.00</b>		<b>150,000.00</b>		

Prepared by:

  
**ALAN L. RELATOR**  
 MPDC

Noted:

  
**SHEILA L. CASTROJO**  
 Budget Officer

CONFORMED:

  
**ELVI PETER L. RELAMPAGOS**  
 Municipal Mayor